

Work Order Tracking — Site B (Industrial Park)

Q1 2026 (January – March) | Network Operations Division

Note: Empty cells indicate data not yet available — pending field report submission, crew assignment, or scheduling. Do not assume empty = not applicable.

WO Number	Work Type	Priority	Assigned Crew	Scheduled	Completed	Findings	Status
WO-2026-0071	Splice Repair	High	Underground Fiber Crew	2026-01-08	2026-01-09	Splice loss reduced from 1.8 dB to 0.3 dB	Closed
WO-2026-0078	Cabinet Inspection	Medium	General Field Techs	2026-01-15			In Progress
WO-2026-0089	Emergency Restoration	Critical			2026-01-22	Fiber cut at pole 31; 48-ct cable respliced	Closed
WO-2026-0095	OTDR Survey	Low	General Field Techs	2026-02-01	2026-02-01		Closed
WO-2026-0103	Conduit Replacement	High		2026-02-10		Conduit section 4B collapsed; 12m replaced	In Progress
WO-2026-0118	Preventive Maintenance	Low	Aerial Line Crew				Scheduled
WO-2026-0127	Signal Degradation	High			2026-02-28	Connector contamination at patch panel 7	Closed
WO-2026-0145	Sheath Repair	Medium	Underground Fiber Crew	2026-03-05		UV damage on south exposure; 3.1m replaced	In Progress
WO-2026-0152	Splice Enclosure Swap	Medium		2026-03-12			Scheduled
WO-2026-0168	Power Supply Check	Low	General Field Techs		2026-03-20	Battery backup at 68% — replacement ordered	Closed

Report compiled by Site B Operations — Network Reliability Group. Empty cells indicate pending data; do not interpret as zero or N/A. Crew assignment and scheduling are tracked in ServiceNow (ref: SNOW-SiteB-Q1-2026).